

ID	Task Name	Duration	Start	Finish	IC22	Jan 2022	Feb 2022	Mar 2022	Apr 2022	May 2022	Jun 2022	July 2022	August 2022	September 2022	October 2022	November 2022	December 2022	January	
1	<b>Overall Project Schedule</b>	<b>190 days</b>	<b>Mon 4/1/22</b>	<b>Fri 12/30/22</b>	8:114147202328292.2	5	8:114147202328292.1	4	7:101316192225258.1	4	7:101316192225258.2	5	6:912151921242729.2	5	8:114147202328292.2	5	8:114147202328292.2	5	8:114147202328292.3
2	Contract Execution	10 days	Mon 4/1/22	Fri 4/22/22															
3	Permitting	10 days	Mon 4/25/22	Fri 5/6/22															
4	Submittals	10 days	Mon 4/25/22	Fri 5/6/22															
5	Mobilization, Color Samples, & Mock Ups	15 days	Mon 5/2/22	Fri 5/20/22															
6	<b>Spring/Summer Work</b>	<b>90 days</b>	<b>Mon 5/2/22</b>	<b>Fri 9/2/22</b>															
7	<b>Walkways</b>	<b>40 days</b>	<b>Mon 5/2/22</b>	<b>Fri 6/24/22</b>															
8	E. Bldg Repairs/Sealants/Coatings	20 days	Mon 5/2/22	Fri 5/27/22															
9	W. Bldg Repairs/Sealants/Coatings	20 days	Mon 5/30/22	Fri 6/24/22															
10	Replace Common Doors	30 days	Mon 5/16/22	Fri 6/24/22															
11	<b>Flat Walls &amp; Misc.</b>	<b>50 days</b>	<b>Mon 6/27/22</b>	<b>Fri 9/2/22</b>															
12	E. Bldg North Elevation & End Walls	30 days	Mon 6/27/22	Fri 8/5/22															
13	W. Bldg North Elevation & End Walls	30 days	Mon 6/27/22	Fri 8/5/22															
14	Club House Repairs/Sealants/Coatln	10 days	Mon 8/8/22	Fri 8/19/22															
15	Garage Concrete Repairs	30 days	Mon 6/27/22	Fri 8/5/22															
16	Garage Wall/Ceiling Painting	20 days	Mon 8/8/22	Fri 9/2/22															
17	<b>Fail Work</b>	<b>85 days</b>	<b>Mon 9/5/22</b>	<b>Fri 12/30/22</b>															
18	<b>Balconies</b>	<b>30 days</b>	<b>Mon 9/5/22</b>	<b>Fri 10/14/22</b>															
19	E. Bldg Coatings/Repairs/Sealants	30 days	Mon 9/5/22	Fri 10/14/22															
20	W. Bldg Coatings/Repairs/Sealants	30 days	Mon 9/5/22	Fri 10/14/22															
21	<b>Walkways</b>	<b>55 days</b>	<b>Mon 9/5/22</b>	<b>Fri 11/18/22</b>															
22	E. Bldg Flooring Removal	15 days	Mon 9/5/22	Fri 9/23/22															
23	W. Bldg Flooring Removal	15 days	Mon 9/19/22	Fri 10/7/22															
24	E. Bldg Floor Coating	20 days	Mon 9/26/22	Fri 10/21/22															
25	W. Bldg Floor Coating	20 days	Mon 10/24/22	Fri 11/18/22															
26	Replace Unit Door Slabs & Paint	45 days	Mon 9/12/22	Fri 11/11/22															
27	<b>Pool Deck</b>	<b>35 days</b>	<b>Mon 10/31/22</b>	<b>Fri 12/16/22</b>															
28	Remove Pavers	15 days	Mon 10/31/22	Fri 11/18/22															
29	Prep & Waterproofing	15 days	Mon 11/21/22	Fri 12/9/22															
30	Install New Pavers	5 days	Mon 12/12/22	Fri 12/16/22															
31	<b>Parking Garage Floors</b>	<b>20 days</b>	<b>Mon 11/28/22</b>	<b>Fri 12/23/22</b>															
32	Prep Floors	5 days	Mon 11/28/22	Fri 12/2/22															
33	Apply Coatings	15 days	Mon 12/5/22	Fri 12/23/22															
34	<b>Punch Out &amp; Demobilize</b>	<b>5 days</b>	<b>Mon 12/26/22</b>	<b>Fri 12/30/22</b>															

C-Sharpe Co. LLC